CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ
BSCIC
ISO 9001 REGISTERED

No. : CTCE/BBMP/PMC/B-D/2019-20/49

Date:30.04.2019

To,
Executive Engineer,
Byatarayanapura Division,
Bruhat Bangalore Mahanagara Palike
Bangalore.

CERTIFICATE

Reference : BBMP/EE/BTP/WO/233/2018-19 Date: 26.02.2019

Name of work: Construction of RCC drains in Ramachandrapura Slum main road in Ward No.10, Vidyaranyapura Sub Division, BBMP, Bangalore.

This is to certified that the 1st and Final bill of the above said work has been executed satisfactorily and the quantities of work done has also been certified.

AE/AEE/BBMP

Thanking you,

With Regards,

For Civil-Tech Consultants and Engineers

30.4.2019
Authorized Signature

Sunitha.NK
AE W10

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

No. : CTCE/BBMP/PMC/B-D/2019-20/49

Date:30.04.2019

To,
Executive Engineer,
Byatarayanapura Division,
Bruhat Bangalore Mahanagara Palike
Bangalore.

COMPLIANCE REPORT

Dear Sir,

Reference : BBMP/EE/BTP/WO/233/2018-19 Date: 26.02.2019

Name of work: "Consultancy services for Construction Supervision, Project Management and quality assurance for the works in ward No. 09, 10 and 11 (Number of works-33)"

Sub Name of Work: Construction of RCC drains in Ramachandrapura Slum main road in Ward No.10, Vidyaranyapura Sub Division, BBMP, Bangalore.

With respect to the above subject & name of the work, we have supervised the work and the quantity and quality of below mentioned items of the work was found to be completed satisfactorily for the **1st and Final bill**

Sl. No	Description of Work	Unit	Qty
1	KSRRB M200-12.3 Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications.C. Prestressed/Reinforced cement concrete grade M20 & above.MORTH Specification No.202 Page No.137/item No.18.19, PWD SR 2016-17.	Cum	211.95
2	KSRRB 300- Earthwork for road, drains and similar works KSRRB 300-1. Earth excavation by manual means in ordinary soil involving an average horizontal trrow upto 2meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications MORTH / Chapter 3 Page No.142/item No.19.1 PWD SR 2016-17	Cum	428.22
3	KSRB 5.3-3: Providing and constructing granite/trap/basalt size stone masonry in basement with cement mortar 1:6 edges of stones chistle dressed in courses not less than 15cms high,bond stone at 2mtrs apart in each course inculding cost of materials,labour,curing complete as per specifcations KBS 5.1.13 page No.23/item No.5.9,PWD Sr 2016-17.	Cum	164.15
4	KSRB 15.13 Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely,lining inculding cost of materials labour,curing complete as epr specifcations Page No.113/item No.15.3, PWD SR 2016-17.	Sqm	1427.40

AEE (VRP) SD

Civil-Tech Consultants & Engineers Bangalore

Suvetha-N K
AE WID

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Sl. No	Description of Work	Unit	Qty
5	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15cms thick well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications, Specification, No.KBS 4.1,4.2 No.15/item No,4.6 / PWD SR 2016-17	Cum	71.37
6	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete 7.5 cms thick Page No.25/item No.5.31.1/PWD SR2016-17	Sqm	1427.40
7	KSRB 5.6: Providing chamfering edges to stone slab 2.5cms wide as per specifcations. (only chamfered length shall be recorded)KBS 5.1.13 page No.24/item No.5.22/PWD SR 2016-17	Mtr	6344.00
8	KSRB 5.8.2:Providing two line dressing to granite stone slab / granite stone slab/granite stone masonry as per specifcations.KBS 5-1.13 Page No.24/Item No.5.18/PWD SR2016-17	Sqm	1427.40
9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting inculding formwork, curing,inculding cost of materials,labour charges of machinery,loading and unloading lead and lift, transportation etc., complete Page No.25/Item No.5.30 PWD SR 2016-17	No,s	1762.00
10	KSRB 15-19.1: Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet/plastered surfaces inculding preparing the surface after theoughly cleaning of iol,grease,dirt and other foreign matter,and sand papering inculding cost of materials,labour,complete as per specification Page No.122/item No. 15.80, PWD SR2016-17	Sqm	356.85
11	KSRB 15-19.2: Providing and applying spray painting in two coats (excluding priming coat) over concrete / masonry/absestos cement sheet/ plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt,dust and other foreign matter,and sand papering inculding cost of materials,labour, complete as per specification Page No.122/item No.item No.15.81 PWD SR2016-17	Sqm	356.85

Thanking you,

With Regards,

For Civil-Tech Consultants and Engineers

30.4.2019

Authorized Signature

Surekha VR
AE (W10

AEE (VRP) SD

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com